

BROADWAY WORK SCHEDULE

Monday April 24th thru Friday April 28th

SIDEWALK WORK

- Begin sidewalk work on both sides of Broadway with (2) Crews
- Started at Beach / Fenno Street, crews staggered to allow for traffic flow
- Work progressing northerly on both sides

STREET LIGHT INSTALLATION.

- Began installation of light bases, both sides of Broadway
- Started at Mountain Ave. progressing north
- Began saw cutting of street where underground conduit will be installed
- Using water to keep dust to a minimum during saw cutting of walks and road

Monday May 1st thru Friday May 5th

SIDEWALK WORK

- Continue sidewalk installation with (2) crews - Progress as much as possible
- West side crew will jump back to Fenno St / Prospect Ave than continue north
- Work on west side expected to reach Yeamans or Foster by end of the week
- East side crew to jump north to Winthrop Ave. (Beyond the limit of newly installed walks) and continue north

STREET LIGHT INSTALLATION

- Finish light base installation
- Finish saw cutting of the roadway
- Start in the center with longitudinal cuts
- Come back and complete lateral cuts on east and west side of Broadway
- Broadway to remain open to traffic at all times

Monday May 8th thru Friday May 12th

SIDEWALK WORK

- Last week of (2) Marchese crews on Broadway
- Will drop to one Marchese crew dedicated to Broadway after this week.
- Continue work in the northerly direction on both sides of the road.
- Progress as much as possible.
- Reevaluate schedule at this time

STREET LIGHT INSTALLATION

- Begin underground conduit installation
- Start at Mountain Ave. in the center of the road and progress north
- After center line conduit is installed, crews will jump back to Mountain and begin work on the lateral trenches.
- Update on schedule can be made at this time based on progress made up to this point
- Traffic will remain open to traffic at all times, but access to business and abutters will be restricted for small periods of time as the work progresses
- ALL TRENCHES ON BROADWAY WILL BE PAVED THE SAME DAY THEY ARE EXCAVATED